

Activity ID	Activity Name	OD	RD	Start	Finish	2019												2020												2021					
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun			
<b>TODD ROAD JAIL HEALTH AND PROGRAMMING UNIT - 04.25.2019</b>																																			
<b>MILESTONES</b>																																			
MS-170	Project Duration (Calendar Days)	863	693	10-Dec-18A	17-Mar-21	Project Duration (Calendar Days)																													
MS-150	Construction NTP	0	0	20-Mar-19A		Construction NTP																													
MS-210	Construction Duration (Working Days)	503	461	01-Apr-19A	17-Feb-21	Construction Duration (Working Days)																													
MS-180	Construction Duration (Calendar Days)	723	665	01-Apr-19A	17-Feb-21	Construction Duration (Calendar Days)																													
MS-130	Substantial Completion / C of O (Owner Access to Building)	0	0		17-Feb-21*	◆ Substantial Completion / C of O																													
MS-400	Demobilization	20	20	18-Feb-21	17-Mar-21	■ Demobilization																													
MS-410	Final Completion	0	0		17-Mar-21	◆ Final Completion																													
<b>PRECON MILESTONES</b>																																			
MS-120	Notice of Intent to Award	0	0	28-Aug-18A																															
MS-160	NTP for PreConstruction	0	0	10-Dec-18A																															
MS-460	Start of Schematic Design	0	0	18-Dec-18A		Sign																													
MS-440	Complete Code Analysis	0	0		02-Jan-19A	Analysis																													
MS-430	Complete Management Plans	0	0		04-Jan-19A	Management Plans																													
MS-420	Completion of Survey & Confirmation of Existing Utilities, Services & Geo	0	0		08-Jan-19A	Survey & Confirmation of Existing Utilities, Services & Geo																													
MS-490	Submit Schematic Design for Review	0	0		24-Jan-19A	Schematic Design for Review																													
MS-500	Start Design Development Documents	0	0	25-Jan-19A		Development Documents																													
MS-480	Sechematic Design Complete	0	0		25-Jan-19A	Design Complete																													
MS-470	Schematic Design Approved	0	0		31-Jan-19A	Design Approved																													
MS-510	Submit Design Development Documents for Review	0	0	05-Mar-19A		Submit Design Development Documents for Review																													
MS-520	Design Developments Accepted	0	0		15-Mar-19A	Design Developments Accepted																													
MS-530	Complete Design Development Documents	0	0		15-Mar-19A	Complete Design Development Documents																													
MS-540	Start 65% CDs	0	0	16-Mar-19A		Start 65% CDs																													
MS-550	Submit 65% CDs for Review	0	0	19-Apr-19A		◆ Submit 65% CDs for Review																													
MS-450	Complete Site Mobilization	0	0		19-Apr-19A	◆ Complete Site Mobilization																													
MS-560	65% CD Accepted	0	0		02-May-19	◆ 65% CD Accepted																													
MS-570	Complete 65% CDs	0	0		02-May-19	◆ Complete 65% CDs																													
MS-580	Start 100% CDs	0	0	03-May-19		◆ Start 100% CDs																													
MS-590	Submit 100% for Review	0	0	28-Jun-19		◆ Submit 100% for Review																													
MS-600	100% CDs Accepted	0	0		11-Jul-19	◆ 100% CDs Accepted																													
MS-610	Complete 100% CDs	0	0		11-Jul-19	◆ Complete 100% CDs																													
<b>CONSTRUCTION MILESTONES</b>																																			
MS-620	Construction Schedule Approved	0	0		28-Feb-19A	Construction Schedule Approved																													
MS-640	Temp Power Established	0	0	20-Apr-19A		◆ Temp Power Established																													
MS-650	Site Mobilized	0	0	20-Apr-19A		◆ Site Mobilized																													
MS-630	Obtain Permits, Fees, Licenses	0	0	06-Oct-19		◆ Obtain Permits, Fees, Licenses																													
MS-200	Facility Watertight	0	0		02-Sep-20	◆ Facility Watertight																													
MS-760	Dryed In @ Building Tie In	5	5	03-Sep-20	07-Sep-20	■ Dryed In @ Building Tie In																													

Start Date: 16-Aug-18  
 Finish Date: 17-Mar-21  
 Data Date: 25-Apr-19

TODD ROAD JAIL HEALTH AND PROGRAMMING UNIT - 04.25.2019  
 Sletten - VENTURA All Work



Activity ID	Activity Name	OD	RD	Start	Finish	2019												2020												2021														
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun												
MS-670	Utilities Available	0	0		30-Dec-20																																						◆	Utilities Available
MS-680	Start Function Testing	0	0		15-Jan-21																																					◆	Start Function Testing	
MS-720	Completion of Commissioning	0	0		29-Jan-21																																				◆	Completion of Commissioning		
MS-690	Training & Demonstrations	0	0		10-Feb-21																																				◆	Training & Demonstrations		
MS-700	Start FEE Installation	0	0	18-Feb-21																																					◆	Start FEE Installation		
MS-710	Completion of All Work	0	0		17-Mar-21																																				◆	Completion of All Work		
<b>PACKAGE 1</b>																																												
MS-270	Temporary Power Available	0	0		19-Apr-19A	◆																																			Temporary Power Available			
MS-140	Start Mobilization	0	0	20-Apr-19A		◆																																			Start Mobilization			
MS-290	Complete Owner's On-Site Field Office (Occupancy)	0	0		15-Jun-19			◆																																	Complete Owner's On-Site Field Office (Occupancy)			
MS-230	NTP for Earthwork & U/G (Package 1)	0	0	11-Jul-19				◆																																	NTP for Earthwork & U/G (Package 1)			
MS-280	Start Owner's On-Site Field Office	0	0	11-Jul-19				◆																																	Start Owner's On-Site Field Office			
MS-360	Complete Earthwork & U/G	0	0		16-Dec-19						◆																														Complete Earthwork & U/G			
<b>PACKAGE 2</b>																																												
MS-260	Obtain License, Fees, Permits	0	0		05-Oct-19																																			Obtain License, Fees, Permits				
MS-240	NTP for Package 2	0	0	07-Oct-19																																					NTP for Package 2			
MS-190	Camera Retrofit Complete	0	0		06-Nov-20																																			◆	Camera Retrofit Complete			
<b>CLOSEOUT</b>																																												
MS-300	Permanent Power Available	0	0		30-Dec-20																																			◆	Permanent Power Available			
MS-350	Complete Commissioning	0	0		29-Jan-21																																			◆	Complete Commissioning			
MS-320	Start Training and Demonstrations	0	0	04-Feb-21																																				◆	Start Training and Demonstrations			
MS-310	Building Substantially Complete	0	0		17-Feb-21																																			◆	Building Substantially Complete			
MS-330	Complete FF&E Installation	0	0		17-Feb-21																																			◆	Complete FF&E Installation			
MS-340	Complete Demobilization	0	0		17-Mar-21																																			◆	Complete Demobilization			
<b>PRE CONSTRUCTION</b>																																												
<b>DESIGN SCHEDULE</b>																																												
MS-100	Proposal Due	1	0	16-Aug-18A	16-Aug-18A																																			Proposal Due				
MS-110	Owner Review and Award of Contract	11	0	17-Aug-18A	27-Aug-18A																																			Owner Review and Award of Contract				
MS-250	Approved Construction Schedule	81	0	10-Dec-18A	28-Feb-19A			◆																																Approved Construction Schedule				
MS-220	Owner Proposal to Change Access Road	4	0	10-Dec-18A	13-Dec-18A			◆																																Owner Proposal to Change Access Road				
MS-370	HDR Conceptual Drawing of Change to Access Road	7	0	14-Dec-18A	20-Dec-18A			◆																																HDR Conceptual Drawing of Change to Access Road				
MS-380	Sletten Aquiring ROM Pricing for Access Road Change	22	0	20-Dec-18A	10-Jan-19A			◆																																Sletten Aquiring ROM Pricing for Access Road Change				
MS-390	Owner Approval of Access Road Change *VOID, Owner Removed*	21	0	11-Jan-19A	31-Jan-19A			◆																																Owner Approval of Access Road Change *VOID, Owner Removed*				
<b>CONCEPTUAL DESIGN / EARLY DESIGN</b>																																												
CC-100	Conceptual Design / BAFO Verification	17	0	27-Nov-18A	13-Dec-18A			◆																																Conceptual Design / BAFO Verification				
CC-120	Survey Existing Conditions (1st Visit)	1	0	27-Nov-18A	27-Nov-18A			◆																																Survey Existing Conditions (1st Visit)				
CC-110	Conceptual Owner Approval Meeting	0	0		13-Dec-18A			◆																																Conceptual Owner Approval Meeting				
CC-130	Geotechnical Explorations	13	0	27-Dec-18A	08-Jan-19A			◆																																Geotechnical Explorations				
CC-135	Complete Site Survey	13	0	27-Dec-18A	08-Jan-19A			◆																																Complete Site Survey				
CC-140	Survey Existing Conditions (2nd Visit)	1	0	27-Dec-18A	27-Dec-18A			◆																																Survey Existing Conditions (2nd Visit)				
<b>EARTHWORK &amp; U/G PACKAGE 1</b>																																												
UG-100	Start Design	24	0	18-Dec-18A	10-Jan-19A			◆																																Start Design				
UG-110	Sletten Review Prelim 60%	8	0	11-Jan-19A	18-Jan-19A			◆																																Sletten Review Prelim 60%				



Activity ID	Activity Name	OD	RD	Start	Finish	2019												2020												2021					
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun			
CD-100	Start 65% CDS's	35	0	16-Mar-19A	19-Apr-19A	Start 65% CDS's																													
CD-110	Sletten Review of prelim 65%	5	0	15-Apr-19A	19-Apr-19A	Sletten Review of prelim 65%																													
CD-140	Prepare Owner 65%	2	0	18-Apr-19A	19-Apr-19A	Prepare Owner 65%																													
CD-190	65% CDs to Owner	14	8	19-Apr-19A	02-May-19	65% CDs to Owner																													
CD-150	65% Owner Review Meeting	1	1	02-May-19	02-May-19	65% Owner Review Meeting																													
CD-160	65% CDs Accepted	1	1	02-May-19	02-May-19	65% CDs Accepted																													
CD-210	Start 100% CDs	42	42	03-May-19	13-Jun-19	Start 100% CDs																													
CD-170	Sletten Review of 100%	7	7	14-Jun-19	20-Jun-19	Sletten Review of 100%																													
CD-180	HDR Revisions to 100%	7	7	21-Jun-19	27-Jun-19	HDR Revisions to 100%																													
CD-200	100% CDs to Owner	14	14	28-Jun-19	11-Jul-19	100% CDs to Owner																													
CD-220	100% CDs to AHJ	85	85	28-Jun-19	20-Sep-19	100% CDs to AHJ																													
CD-230	100% Owner Review Meeting	1	1	11-Jul-19	11-Jul-19	100% Owner Review Meeting																													
CD-240	100% CDs Accepted	1	1	11-Jul-19	11-Jul-19	100% CDs Accepted																													
<b>PERMITS</b>																																			
<b>GRADING</b>																																			
PER-210	Building Permit Package 1	72	37	21-Mar-19A	31-May-19	Building Permit Package 1																													
PER-220	BSCC Package 1	54	37	08-Apr-19A	01-Jul-19	BSCC Package 1																													
PER-200	SFM Package 1	54	25	08-Apr-19A	19-Jun-19	SFM Package 1																													
FRAG-10	SFM Review Delay (Late due to 6wk Bin Period)	30	35	17-Apr-19A	29-May-19	SFM Review Delay (Late due to 6wk Bin Period)																													
PER-240	Preliminary SFM /AHJ Comments addressed	21	21	20-Jun-19	10-Jul-19	Preliminary SFM /AHJ Comments addressed																													
PER-260	Permits Received Package 1	0	0		10-Jul-19	Permits Received Package 1																													
PER-270	Owner's NTP for Package 1	0	0	11-Jul-19		Owner's NTP for Package 1																													
<b>PACKAGE 2 FOUNDATIONS / PACKAGE 3 REMAINING WORK</b>																																			
PER-120	SFM	100	100	28-Jun-19	05-Oct-19	SFM																													
PER-140	Building Permit	15	15	28-Jun-19	12-Jul-19	Building Permit																													
PER-150	Ventura Resource Management Agency	79	79	28-Jun-19	14-Sep-19	Ventura Resource Management Agency																													
PER-160	Fire Department	29	29	28-Jun-19	26-Jul-19	Fire Department																													
PER-170	Ventura County Public Works Agency	29	29	28-Jun-19	26-Jul-19	Ventura County Public Works Agency																													
PER-250	Preliminary SFM /AHJ Comments addressed	12	12	31-Jul-19	11-Aug-19	Preliminary SFM /AHJ Comments addressed																													
PER-110	BSCC	30	30	06-Sep-19	05-Oct-19	BSCC																													
PER-130	Permits Received	0	0		05-Oct-19	Permits Received																													
PER-280	Owner's NTP for Package 2	0	0	07-Oct-19		Owner's NTP for Package 2																													
<b>SCE PERMIT PACKAGE</b>																																			
PER-230	Preliminary SCE Package	64	0	10-Dec-18A	11-Feb-19A	Preliminary SCE Package																													
PER-180	Final SCE Package	112	40	12-Feb-19A	03-Jun-19	Final SCE Package																													
PER-190	SCE Approval & Permit	67	67	04-Jun-19	09-Aug-19	SCE Approval & Permit																													
<b>AWARD &amp; APPROVE SUBCONTRACTS</b>																																			
<b>PACKAGE 1</b>																																			
<b>BID</b>																																			
BID-140	Earthwork Bid Package	22	0	27-Mar-19A	17-Apr-19A	Earthwork Bid Package																													
BID-120	Utilities Bid Package	22	0	27-Mar-19A	17-Apr-19A	Utilities Bid Package																													
BID-130	Paving Bid Package	22	0	27-Mar-19A	17-Apr-19A	Paving Bid Package																													
<b>AWARD</b>																																			

Activity ID	Activity Name	OD	RD	Start	Finish	2019												2020												2021					
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun			
BID-190	EarthworkAward	16	9	18-Apr-19A	03-May-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #0000FF; border: 1px solid black; margin-right: 5px;"></div> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>EarthworkAward</span> </div>																													
BID-160	UtilitiesAward	16	9	18-Apr-19A	03-May-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #0000FF; border: 1px solid black; margin-right: 5px;"></div> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>UtilitiesAward</span> </div>																													
BID-170	PavingAward	16	9	18-Apr-19A	03-May-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #0000FF; border: 1px solid black; margin-right: 5px;"></div> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>PavingAward</span> </div>																													
<b>PACKAGE 2 - BID GROUP A</b>																																			
<b>BID</b>																																			
BID-200	Concrete Bid Package	25	25	21-Jun-19	15-Jul-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Concrete Bid Package</span> </div>																													
BID-210	Masonry Bid Package	25	25	21-Jun-19	15-Jul-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Masonry Bid Package</span> </div>																													
BID-370	Elevator Bid Package	25	25	21-Jun-19	15-Jul-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Elevator Bid Package</span> </div>																													
BID-440	Fire Protection Bid Package	25	25	21-Jun-19	15-Jul-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Fire Protection Bid Package</span> </div>																													
<b>AWARD</b>																																			
BID-280	Concrete Award	5	5	16-Jul-19	20-Jul-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Concrete Award</span> </div>																													
BID-290	Masonry Award	5	5	16-Jul-19	20-Jul-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Masonry Award</span> </div>																													
BID-410	Elevator	5	5	16-Jul-19	20-Jul-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Elevator</span> </div>																													
BID-300	Fire Protection Award	5	5	16-Jul-19	20-Jul-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Fire Protection Award</span> </div>																													
<b>PACKAGE 2 - BID GROUP B</b>																																			
<b>BID</b>																																			
BID-230	Drywall Bid Package	25	25	12-Jul-19	05-Aug-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Drywall Bid Package</span> </div>																													
BID-240	Paint Bid Package	25	25	12-Jul-19	05-Aug-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Paint Bid Package</span> </div>																													
BID-250	Caulking Bid Package	25	25	12-Jul-19	05-Aug-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Caulking Bid Package</span> </div>																													
BID-260	Roofing Bid Package	25	25	12-Jul-19	05-Aug-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Roofing Bid Package</span> </div>																													
<b>AWARD</b>																																			
BID-310	Drywall Award	7	7	06-Aug-19	12-Aug-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Drywall Award</span> </div>																													
BID-320	Paint Award	7	7	06-Aug-19	12-Aug-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Paint Award</span> </div>																													
BID-330	Caulking Award	7	7	06-Aug-19	12-Aug-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Caulking Award</span> </div>																													
BID-340	Roofing Award	7	7	06-Aug-19	12-Aug-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Roofing Award</span> </div>																													
<b>SUBMITTALS/MOCK UP/REVIEW/PROCUREMENT</b>																																			
<b>EARTHWORK (PACKAGE 1)</b>																																			
<b>SUBMITTALS (FROM SUBCONTRACTORS)</b>																																			
SUB-32.1	Asphalt Paving	14	14	04-May-19	17-May-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Asphalt Paving</span> </div>																													
SUB-31.2	Earthwork	14	14	04-May-19	17-May-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Earthwork</span> </div>																													
SUB-33.1	Utilities - Water Lines	14	14	04-May-19	17-May-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Utilities - Water Lines</span> </div>																													
SUB-33.0	Utilities - Remaining Elements	21	21	04-May-19	24-May-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Utilities - Remaining Elements</span> </div>																													
SUB-33.7	Utilities - Power	21	21	10-Aug-19	30-Aug-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Utilities - Power</span> </div>																													
<b>SLETTEN REVIEW</b>																																			
S.REV-32	Asphalt Paving	7	7	18-May-19	24-May-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Asphalt Paving</span> </div>																													
S.REV-31	Earthwork	7	7	18-May-19	24-May-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Earthwork</span> </div>																													
S.REV-33	Utilities - Water Lines	7	7	18-May-19	24-May-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Utilities - Water Lines</span> </div>																													
S.REV-33	Utilities - Remaining Elements	7	7	25-May-19	31-May-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Utilities - Remaining Elements</span> </div>																													
S.REV-33	Utilities - Power	7	7	31-Aug-19	06-Sep-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Utilities - Power</span> </div>																													
<b>OWNER REVIEW</b>																																			
REV-32.1	Asphalt Paving	21	21	25-May-19	14-Jun-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Asphalt Paving</span> </div>																													
REV-31.2	Earthwork	21	21	25-May-19	14-Jun-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Earthwork</span> </div>																													
REV-33.1	Utilities - Water Lines	21	21	25-May-19	14-Jun-19	<div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; background-color: #008000; border: 1px solid black; margin-right: 5px;"></div> <span>Utilities - Water Lines</span> </div>																													







Activity ID	Activity Name	OD	RD	Start	Finish	2019												2020												2021					
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun			
CON-150	Install Aggerate Piles - SE	9	9	01-Oct-19	11-Oct-19																									■ Install Aggerate Piles - SE					
CON-720	SCE Pad Cure	5	5	07-Oct-19	11-Oct-19																								■ SCE Pad Cure						
CON-230	Install Aggerate Piles - NE	9	9	14-Oct-19	24-Oct-19																								■ Install Aggerate Piles - NE						
CON-730	SCE Pull Wire	3	3	14-Oct-19	16-Oct-19																								■ SCE Pull Wire						
CON-750	SCE Equipment Install	5	5	14-Oct-19	18-Oct-19																								■ SCE Equipment Install						
CON-740	SCE Inspection	5	5	21-Oct-19	25-Oct-19																								■ SCE Inspection						
CON-240	Install Aggerate Piles - NW	9	9	25-Oct-19	06-Nov-19																								■ Install Aggerate Piles - NW						
CON-250	Install Aggerate Piles - SW	9	9	07-Nov-19	19-Nov-19																								■ Install Aggerate Piles - SW						
CON-160	Building Pad	5	5	20-Nov-19	26-Nov-19																								■ Building Pad						
CON-190	Pad for New SCE Switch	5	5	20-Nov-19	26-Nov-19																								■ Pad for New SCE Switch						
CON-170	Underground Utilities (Site Utilities)	12	12	27-Nov-19	16-Dec-19																								■ Underground Utilities (Site Utilities)						
CON-670	SCE Tie In	2	2	13-Dec-19	16-Dec-19																								■ SCE Tie In						
<b>PACKAGE 2</b>																																			
<b>POD 6/5</b>																																			
P6/5-240	UG Electrical	7	7	17-Dec-19	26-Dec-19																									■ UG Electrical					
P6/5-250	UG Plumbing	7	7	17-Dec-19	26-Dec-19																									■ UG Plumbing					
P6/5-120	Foundations	5	5	27-Dec-19	03-Jan-20																									■ Foundations					
P6/5-110	Stem Walls	3	3	06-Jan-20	08-Jan-20																									■ Stem Walls					
P6/5-130	SOG	7	7	09-Jan-20	17-Jan-20																									■ SOG					
P6/5-230	Cure Slab	7	7	18-Jan-20	24-Jan-20																									■ Cure Slab					
P6/5-140	CMU	15	15	27-Jan-20	14-Feb-20																									■ CMU					
P6/5-280	CMU Top Off	5	5	17-Feb-20	21-Feb-20																									■ CMU Top Off					
P6/5-260	Roof Joist	5	5	24-Feb-20	28-Feb-20																									■ Roof Joist					
P6/5-270	Roof Decking	5	5	02-Mar-20	06-Mar-20																									■ Roof Decking					
P6/5-150	Roofing	5	5	26-May-20	01-Jun-20																									■ Roofing					
P6/5-160	Detention Walls	10	10	02-Jun-20	15-Jun-20																									■ Detention Walls					
P6/5-170	Rooftop HVAC	5	5	02-Jun-20	08-Jun-20																									■ Rooftop HVAC					
P6/5-120	Security Door Frames	10	10	02-Jun-20	15-Jun-20																									■ Security Door Frames					
P6/5-210	Overhead Mechanical	7	7	16-Jun-20	24-Jun-20																									■ Overhead Mechanical					
P6/5-130	Security Doors	10	10	16-Jun-20	29-Jun-20																									■ Security Doors					
P6/5-290	Overhead Electrical	7	7	16-Jun-20	24-Jun-20																									■ Overhead Electrical					
P6/5-300	Overhead Plumbing	7	7	16-Jun-20	24-Jun-20																									■ Overhead Plumbing					
P6/5-180	Detention Ceiling	5	5	25-Jun-20	01-Jul-20																									■ Detention Ceiling					
P6/5-140	Security Door Hardware	10	10	30-Jun-20	14-Jul-20																									■ Security Door Hardware					
P6/5-190	Glazing	5	5	02-Jul-20	09-Jul-20																									■ Glazing					
P6/5-200	Paint	5	5	10-Jul-20	16-Jul-20																									■ Paint					
P6/5-220	Mechanical Finishes	10	10	17-Jul-20	30-Jul-20																									■ Mechanical Finishes					
P6/5-310	Plumbing Finishes	10	10	17-Jul-20	30-Jul-20																									■ Plumbing Finishes					
P6/5-320	Electrical Finishes	10	10	17-Jul-20	30-Jul-20																									■ Electrical Finishes					
P6/5-100	Sletten Pre-Punch	10	10	31-Jul-20	13-Aug-20																									■ Sletten Pre-Punch					
P6/5-110	Initial Clean	5	5	14-Aug-20	20-Aug-20																									■ Initial Clean					
<b>MEDICAL</b>																																			
PMED-240	UG Electrical	5	5	27-Dec-19	03-Jan-20																									■ UG Electrical					







Activity ID	Activity Name	OD	RD	Start	Finish	2019												2020												2021																																				
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun																																		
P2/1-330	Overhead Plumbing	7	7	17-Sep-20	25-Sep-20																															■	Overhead Plumbing																													
P2/1-170	Detention Ceiling	5	5	28-Sep-20	02-Oct-20																															■	Detention Ceiling																													
P2/1-300	Security Door Hardware	10	10	01-Oct-20	14-Oct-20																															■	Security Door Hardware																													
P2/1-180	Glazing	5	5	05-Oct-20	09-Oct-20																															■	Glazing																													
P2/1-190	Paint	7	7	12-Oct-20	20-Oct-20																															■	Paint																													
P2/1-220	Mechanical Finishes	10	10	21-Oct-20	03-Nov-20																															■	Mechanical Finishes																													
P2/1-100	Sletten Pre-Punch	10	10	21-Oct-20	03-Nov-20																															■	Sletten Pre-Punch																													
P2/1-340	Electrical Finishes	10	10	21-Oct-20	03-Nov-20																															■	Electrical Finishes																													
P2/1-350	Plumbing Finishes	10	10	21-Oct-20	03-Nov-20																															■	Plumbing Finishes																													
P2/1-110	Initial Clean	5	5	04-Nov-20	10-Nov-20																															■	Initial Clean																													
<b>CONTROL ROOM</b>																																																																		
CON.RM-12	UG Electrical	10	10	03-Feb-20	14-Feb-20																															■	UG Electrical																													
CON.RM-13	UG Plumbing	10	10	03-Feb-20	14-Feb-20																															■	UG Plumbing																													
CON.RM-14	Foundations	7	7	17-Feb-20	25-Feb-20																															■	Foundations																													
CON.RM-15	SOG	7	7	26-Feb-20	05-Mar-20																															■	SOG																													
CON.RM-16	Stem Walls	5	5	06-Mar-20	12-Mar-20																															■	Stem Walls																													
CON.RM-18	Cure Slab	7	7	06-Mar-20	12-Mar-20																															■	Cure Slab																													
CON.RM-17	CMU	10	10	20-Apr-20	01-May-20																															■	CMU																													
CON.RM-28	Curtainwall	10	10	04-May-20	15-May-20																															■	Curtainwall																													
CON.RM-29	Metal Stud	5	5	18-May-20	22-May-20																															■	Metal Stud																													
CON.RM-23	Overhead Mechanical	5	5	26-May-20	01-Jun-20																															■	Overhead Mechanical																													
CON.RM-24	Overhead Electrical	5	5	26-May-20	01-Jun-20																															■	Overhead Electrical																													
CON.RM-39	Overhead Plumbing	5	5	26-May-20	01-Jun-20																															■	Overhead Plumbing																													
CON.RM-30	Drywall	5	5	02-Jun-20	08-Jun-20																															■	Drywall																													
CON.RM-25	Glazing	10	10	09-Jun-20	22-Jun-20																															■	Glazing																													
CON.RM-26	Paint	5	5	23-Jun-20	29-Jun-20																															■	Paint																													
CON.RM-27	Mechanical Finishes (Security Electronics)	10	10	30-Jun-20	14-Jul-20																															■	Mechanical Finishes (Security Electronics)																													
CON.RM-38	Plumbing Finishes (Security Electronics)	10	10	15-Jul-20	28-Jul-20																															■	Plumbing Finishes (Security Electronics)																													
CON.RM-37	Electical Finishes (Security Electronics)	10	10	29-Jul-20	11-Aug-20																															■	Electical Finishes (Security Electronics)																													
CON.RM-31	Sletten Pre-Punch	10	10	12-Aug-20	25-Aug-20																															■	Sletten Pre-Punch																													
CON.RM-32	Initial Clean	5	5	26-Aug-20	01-Sep-20																															■	Initial Clean																													
<b>DONUT (CORRIDOR AROUND CONTROL ROOM)</b>																																																																		
CON.RM-33	Roof Joist	5	5	11-May-20	15-May-20																															■	Roof Joist																													
CON.RM-35	Roof Decking	5	5	18-May-20	22-May-20																															■	Roof Decking																													
CON.RM-34	Overhead Mechanical	5	5	26-May-20	01-Jun-20																															■	Overhead Mechanical																													
CON.RM-40	Overhead Electircal	5	5	26-May-20	01-Jun-20																															■	Overhead Electircal																													
CON.RM-41	Overhead Plumbing	5	5	26-May-20	01-Jun-20																															■	Overhead Plumbing																													
CON.RM-36	Framing Walls	5	5	02-Jun-20	08-Jun-20																															■	Framing Walls																													
<b>BUILDING TIE-IN AT CORRIDOR</b>																																																																		
BT-120	Foundations	5	5	30-Jun-20	07-Jul-20																															■	Foundations																													
BT-130	SOG	5	5	08-Jul-20	14-Jul-20																															■	SOG																													
BT-110	Stem Walls	5	5	15-Jul-20	21-Jul-20																															■	Stem Walls																													
BT-160	Cure Slab	7	7	15-Jul-20	21-Jul-20																															■	Cure Slab																													



Activity ID	Activity Name	OD	RD	Start	Finish	2019												2020												2021					
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun			
CAM-110	Execute Contract	1	1	03-May-19	03-May-19	Execute Contract																													
CAM-100	Submit Submittals to Owner	40	40	06-May-19	01-Jul-19	Submit Submittals to Owner																													
CAM-120	Owner Review & Approve Submittal	20	20	02-Jul-19	30-Jul-19	Owner Review & Approve Submittal																													
CAM-130	Order & Deliver Equipment	30	30	31-Jul-19	11-Sep-19	Order & Deliver Equipment																													
CAM-140	Fabricate & Factory Test Equipment	80	80	12-Sep-19	07-Jan-20	Fabricate & Factory Test Equipment																													
<b>CONSTRUCTION</b>																																			
CAM-240	Install New Conduit/Wire	80	80	12-Sep-19	07-Jan-20	Install New Conduit/Wire																													
CAM-150	Add CC Computer, Retrofit & Certify Area A	40	40	08-Jan-20	03-Mar-20	Add CC Computer, Retrofit & Certify Area A																													
CAM-160	Retrofit & Certify Area B	30	30	04-Mar-20	14-Apr-20	Retrofit & Certify Area B																													
CAM-170	Retrofit & Certify Area D	30	30	15-Apr-20	27-May-20	Retrofit & Certify Area D																													
CAM-180	Retrofit & Certify Area E	30	30	28-May-20	09-Jul-20	Retrofit & Certify Area E																													
CAM-190	Retrofit & Certify Core	20	20	10-Jul-20	06-Aug-20	Retrofit & Certify Core																													
CAM-200	Retrofit & Certify Central Control	40	40	07-Aug-20	02-Oct-20	Retrofit & Certify Central Control																													
CAM-210	Certify Complete System	10	10	05-Oct-20	16-Oct-20	Certify Complete System																													
CAM-220	Inspection	5	5	19-Oct-20	23-Oct-20	Inspection																													
CAM-230	Punchlist & Training	10	10	26-Oct-20	06-Nov-20	Punchlist & Training																													




















Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	2019												2020												2021											
							Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun									
<b>TODD ROAD JAIL HEALTH AND PROGRAMMING UNIT - 04.25.2019</b>																																										
<b>MILESTONES</b>																																										
MS-170	Project Duration (Calendar Days)	863	693	10-Dec-18 A	17-Mar-21	0	Project Duration (Ca																																			
MS-210	Construction Duration (Working Days)	503	461	01-Apr-19 A	17-Feb-21	0	Construction Duration (Wc																																			
MS-180	Construction Duration (Calendar Days)	723	665	01-Apr-19 A	17-Feb-21	0	Construction Duration (Ca																																			
MS-130	Substantial Completion / C of O (Owner Access to Building)	0	0		17-Feb-21*	0	◆ Substantial Completion / C																																			
MS-400	Demobilization	20	20	18-Feb-21	17-Mar-21	0	■ Demobilization																																			
MS-410	Final Completion	0	0		17-Mar-21	0	◆ Final Completion																																			
<b>CONSTRUCTION MILESTONES</b>																																										
MS-710	Completion of All Work	0	0		17-Mar-21	0	◆ Completion of All W																																			
<b>PACKAGE 1</b>																																										
MS-230	NTP for Earthwork & U/G (Package 1)	0	0	11-Jul-19		0	◆ NTP for Earthwork & U/G (Package 1)																																			
<b>CLOSEOUT</b>																																										
MS-310	Building Substantially Complete	0	0		17-Feb-21	0	◆ Building Substantially Con																																			
MS-340	Complete Demobilization	0	0		17-Mar-21	0	◆ Complete Demobili																																			
<b>PRE CONSTRUCTION</b>																																										
<b>DESIGN SCHEDULE</b>																																										
<b>EARTHWORK &amp; U/G PACKAGE 1</b>																																										
UG-230	100% Package #1 Approved by Owner	49	26	25-Mar-19 A	31-May-19	27	100% Package #1 Approved by Owner																																			
<b>PERMITS</b>																																										
<b>GRADING</b>																																										
PER-200	SFM Package 1	54	25	08-Apr-19 A	19-Jun-19	0	■ SFM Package 1																																			
FRAG-10	SFM Review Delay (Late due to 6wk Bin Period)	30	35	17-Apr-19 A	29-May-19	0	■ SFM Review Delay (Late due to 6wk Bin Period)																																			
PER-240	Preliminary SFM / AHJ Comments addressed	21	21	20-Jun-19	10-Jul-19	0	■ Preliminary SFM / AHJ Comments addressed																																			
PER-260	Permits Received Package 1	0	0		10-Jul-19	0	◆ Permits Received Package 1																																			
PER-270	Owner's NTP for Package 1	0	0	11-Jul-19		0	◆ Owner's NTP for Package 1																																			
<b>CONSTRUCTION</b>																																										
<b>EARLY EARTHWORK &amp; U/G</b>																																										
CON-130	Relocate Utilities for New Road	10	10	11-Jul-19	24-Jul-19	0	■ Relocate Utilities for New Road																																			
CON-200	SWPPP for Construction Limits	5	5	11-Jul-19	17-Jul-19	0	■ SWPPP for Construction Limits																																			
CON-210	Rough Grading New Access Road	8	8	25-Jul-19	05-Aug-19	0	■ Rough Grading New Access Road																																			
CON-140	Install New Access Road at Gate	7	7	06-Aug-19	14-Aug-19	0	■ Install New Access Road at Gate																																			
CON-220	Install New Access Road at Cental Plant	7	7	15-Aug-19	23-Aug-19	0	■ Install New Access Road at Cental Plant																																			
CON-260	Site Demo	5	5	26-Aug-19	30-Aug-19	0	■ Site Demo																																			
CON-270	Survey for New Building	2	2	03-Sep-19	04-Sep-19	0	■ Survey for New Building																																			
CON-280	Utility Tie In for Gas Main	5	5	05-Sep-19	11-Sep-19	0	■ Utility Tie In for Gas Main																																			
CON-290	Utility SCE Prep	5	5	12-Sep-19	18-Sep-19	0	■ Utility SCE Prep																																			
CON-300	Relocate Electrical Man Holes	8	8	19-Sep-19	30-Sep-19	0	■ Relocate Electrical Man Holes																																			
CON-150	Install Aggerate Piles - SE	9	9	01-Oct-19	11-Oct-19	0	■ Install Aggerate Piles - SE																																			
CON-230	Install Aggerate Piles - NE	9	9	14-Oct-19	24-Oct-19	0	■ Install Aggerate Piles - NE																																			
CON-240	Install Aggerate Piles - NW	9	9	25-Oct-19	06-Nov-19	0	■ Install Aggerate Piles - NW																																			
CON-250	Install Aggerate Piles - SW	9	9	07-Nov-19	19-Nov-19	0	■ Install Aggerate Piles - SW																																			
CON-160	Building Pad	5	5	20-Nov-19	26-Nov-19	0	■ Building Pad																																			

Start Date: 16-Aug-18  
 Finish Date: 17-Mar-21  
 Data Date: 25-Apr-19

TODD ROAD JAIL HEALTH AND PROGRAMMING UNIT - 04.25.2019  
 Sletten - VENTURA Longest Path



Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	2019												2020												2021									
							Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun							
CON-190	Pad for New SCE Switch	5	5	20-Nov-19	26-Nov-19	0											■	Pad for New SCE Switch																						
CON-170	Underground Utilities (Site Utilities)	12	12	27-Nov-19	16-Dec-19	0												■	Underground Utilities (Site Utilities)																					
<b>PACKAGE 2</b>																																								
<b>POD6/5</b>																																								
P6/5-240	UG Electrical	7	7	17-Dec-19	26-Dec-19	0												■	UG Electrical																					
P6/5-250	UG Plumbing	7	7	17-Dec-19	26-Dec-19	0													■	UG Plumbing																				
P6/5-120	Foundations	5	5	27-Dec-19	03-Jan-20	0													■	Foundations																				
P6/5-110	Stem Walls	3	3	06-Jan-20	08-Jan-20	0													■	Stem Walls																				
P6/5-130	SOG	7	7	09-Jan-20	17-Jan-20	0													■	SOG																				
P6/5-230	Cure Slab	7	7	18-Jan-20	24-Jan-20	2														■	Cure Slab																			
P6/5-140	CMU	15	15	27-Jan-20	14-Feb-20	0														■	CMU																			
P6/5-150	Roofing	5	5	26-May-20	01-Jun-20	0																																		
P6/5-160	Detention Walls	10	10	02-Jun-20	15-Jun-20	0																																		
<b>MEDICAL</b>																																								
PMED-140	CMU	15	15	17-Feb-20	06-Mar-20	0																																		
PMED-160	Detention Walls	10	10	16-Jun-20	29-Jun-20	0																																		
PMED-300	Install Steel Stairs (Including Fab)	10	10	08-Jul-20	21-Jul-20	0																																		
PMED-260	Roof Joist	5	5	22-Jul-20	28-Jul-20	0																																		
PMED-270	Roof Decking	5	5	29-Jul-20	04-Aug-20	0																																		
PMED-150	Roofing	5	5	05-Aug-20	11-Aug-20	0																																		
<b>MEZZANINE</b>																																								
PMED-290	Mezzanine SOMD	5	5	30-Jun-20	07-Jul-20	0																																		
<b>POD4/3</b>																																								
P4/3-140	CMU	15	15	09-Mar-20	27-Mar-20	0																																		
P4/3-150	Roofing	5	5	12-Aug-20	18-Aug-20	0																																		
P4/3-160	Detention Walls	10	10	19-Aug-20	01-Sep-20	0																																		
<b>POD2/1</b>																																								
P2/1-140	CMU	15	15	30-Mar-20	17-Apr-20	0																																		
P2/1-310	Security Door Frames	10	10	06-Apr-20	17-Apr-20	0																																		
P2/1-280	CMU Top Off	5	5	20-Apr-20	24-Apr-20	0																																		
P2/1-260	Roof Joist	5	5	27-Apr-20	01-May-20	0																																		
P2/1-270	Roof Decking	5	5	04-May-20	08-May-20	0																																		
P2/1-160	Detention Walls	10	10	02-Sep-20	16-Sep-20	0																																		
P2/1-200	Overhead Mechanical	7	7	17-Sep-20	25-Sep-20	0																																		
P2/1-320	Overhead Electrical	7	7	17-Sep-20	25-Sep-20	0																																		
P2/1-330	Overhead Plumbing	7	7	17-Sep-20	25-Sep-20	0																																		
P2/1-170	Detention Ceiling	5	5	28-Sep-20	02-Oct-20	0																																		
P2/1-180	Glazing	5	5	05-Oct-20	09-Oct-20	0																																		
P2/1-190	Paint	7	7	12-Oct-20	20-Oct-20	0																																		
P2/1-220	Mechanical Finishes	10	10	21-Oct-20	03-Nov-20	0																																		
P2/1-100	Sletten Pre-Punch	10	10	21-Oct-20	03-Nov-20	0																																		
P2/1-340	Electrical Finishes	10	10	21-Oct-20	03-Nov-20	0																																		
P2/1-350	Plumbing Finishes	10	10	21-Oct-20	03-Nov-20	0																																		
<b>DONUT (CORRIDOR AROUND CONTROL ROOM)</b>																																								
CON.RM-33	Roof Joist	5	5	11-May-20	15-May-20	0																																		
CON.RM-35	Roof Decking	5	5	18-May-20	22-May-20	0																																		
<b>START-UP / PRE-FUNCTIONAL TESTING / COMMISSIONING</b>																																								

Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	2019												2020												2021							
							Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun					
CON-640	Pull Feeders /Trim & Shape	7	7	04-Nov-20	12-Nov-20	0																																 Pull Feeders /Trim & Shape
CON-450	Megger Test/Torque Verification/Terminate	3	3	13-Nov-20	17-Nov-20	0																														 Megger Test/Torque Verification/Terminate		
CON-460	Energize Electrical Gear & Fire Alarm Circuits	5	5	18-Nov-20	24-Nov-20	0																														 Energize Electrical Gear & Fire Alarm Circuits		
CON-470	Electrical & Device Installation Complete on Fire Alarm System	0	0		24-Nov-20	0																													 Electrical & Device Installation Complete on Fire Alarm System			
CON-480	Fire Alarm System Verification	10	10	25-Nov-20	10-Dec-20	0																														 Fire Alarm System Verification		
CON-490	Electrical Complete to ALL Mechanical	0	0		03-Dec-20	0																													 Electrical Complete to ALL Mechanical			
CON-500	Mechanical Equipment Start-Up	5	5	04-Dec-20	10-Dec-20	0																														 Mechanical Equipment Start-Up		
CON-510	BAS Verification Detention	8	8	11-Dec-20	22-Dec-20	0																														 BAS Verification Detention		
CON-760	BAS Verification Medical	8	8	11-Dec-20	22-Dec-20	0																														 BAS Verification Medical		
CON-540	Domestic Water Equipment Start-Up	3	3	21-Dec-20	23-Dec-20	0																														 Domestic Water Equipment Start-Up		
CON-520	Generator Start-Up & Load bank Test	0	0		22-Dec-20	0																														 Generator Start-Up & Load bank Test		
CON-650	Testing, Adjusting & Balancing	15	15	24-Dec-20	15-Jan-21	0																														 Testing, Adjusting & Balancing		
CON-560	Final Commissioning	10	10	18-Jan-21	29-Jan-21	0																															 Final Commissioning	
CON-370	Punchlist	10	10	21-Jan-21	03-Feb-21	0																															 Punchlist	
CON-400	Owner Training	5	5	04-Feb-21	10-Feb-21	0																															 Owner Training	
CON-440	Weather Days	10	10	04-Feb-21	17-Feb-21	0																															 Weather Days	
CON-410	Shakedown with Staff	5	5	11-Feb-21	17-Feb-21	0																															 Shakedown with Staff	